

Myrtle-Sterling Street Improvements City Project 22-16

Project Contacts:

**City of Maplewood
Engineering Division**
1902 County Road B East
Maplewood, MN 55109
(651) 249-2400

Jon Jarosch
City Project Manager
Jon.Jarosch@maplewoodmn.gov
(651) 249-2405

Prime Contractor:
Bituminous Roadways Inc.
(651) 686-7001

Project Timeframe:
June through October 2023.
Please note that dates shown to the right are estimates only. Weather and other delays will likely cause the schedule to shift over time.

Project Communication:

Weekly Website Updates: The project website will be updated on a weekly basis with information about the short term schedule of the project.

Door flyers: Staff will deliver door flyers for more urgent project activities occurring near your property, so please be on the lookout for these during the project!

QR Code to Project Webpage:



Project Update:

Due to a delay in watermain piping materials being delivered to the site, construction activity has been minimal over the past few weeks. This material shortage has been remedied and construction will be picking up in the upcoming weeks. Here is a general idea of what to expect.

Construction Activities in Phase 1 Area:

1. **July 24-31** – Watermain installation on Lakewood Dr.
2. **August 2-3** - Reclaim (roto-till pavement) remainder of Phase 1 Area.
3. **August 8-10** - Installing 1st layer of pavement south of Ripley Avenue.
4. **Mid-August** – Install curb and gutter and 1st layer of pavement on Lakewood.
5. **Mid-Late August** – Watermain and storm sewer installations on Myrtle Street.
6. **Early-Mid September** –Curb installations and 1st layer of pavement on Myrtle Street.
7. **Mid-late September** – Boulevard restoration and final layer of pavement installation.

Construction Activities in Phase 2 Area:

1. **July 28–August 1** - Reclaim (roto-till pavement) Phase 2 Area.
2. **August 1-10** – Storm sewer installations along Sterling St. and Idaho Ave.
3. **Mid-August** – Install curb and gutter on Sterling St. and Idaho Ave.
4. **Late August–Early September** – Installing 1st layer of pavement throughout Phase 2 Area.



Myrtle-Sterling Street Improvements
City Project 22-16

