

Myrtle-Sterling Street Improvements City Project 22-16

Project Contacts:

**City of Maplewood
Engineering Division**
1902 County Road B East
Maplewood, MN 55109
(651) 249-2400

Jon Jarosch
City Project Manager
Jon.Jarosch@maplewoodmn.gov
(651) 249-2405

Prime Contractor:
Bituminous Roadways Inc.
(651) 686-7001

Project Timeframe:
June through October 2023.
Please note that dates shown to the right are estimates only. Weather and other delays will likely cause the schedule to shift over time.

Project Communication:

Weekly Website Updates: The project website will be updated on a weekly basis with information about the short term schedule of the project.

Door flyers: Staff will deliver door flyers for more urgent project activities occurring near your property, so please be on the lookout for these during the project!

QR Code to Project Webpage:



Project Update:

A good deal of progress has been made throughout the project area since the last update. Things are looking good for getting the overall project wrapped up on schedule. Here is a general idea of what to expect for the remainder of the construction season.

Construction Activities in Phase 1 Area:

1. **September 13–October 2** – Watermain and storm sewer installation on Myrtle Street.
2. **September 18-29** – Boulevard restoration along Lakewood Drive and Phase 1 area pavement rehabilitation streets.
3. **October 3-9** – Road base construction on Myrtle Street.
4. **Week of October 16th** – Install curb and gutter and 1st layer of pavement on Myrtle Street.
5. **October 18-25** - Boulevard restoration along Myrtle Street.
6. **October 26-31** – Pave top layer of pavement on Phase 1 Area streets.

Construction Activities in Phase 2 Area:

1. **September 14-25** – Road base construction continues along Idaho Avenue and Sterling Street.
2. **September 27-30** – Install curb and gutter along Sterling Street and Idaho Avenue.
3. **October 5-6** – Install 1st layer of pavement on Sterling Street and Idaho Avenue.
4. **October 7-17** – Boulevard restoration throughout Phase 2 Area.
5. **October 18-20** – Pave top layer of pavement on Phase 2 Area Streets.



Myrtle-Sterling Street Improvements
City Project 22-16

